

**Grantee: Toledo, OH**

**Grant: B-08-MN-39-0013**

**January 1, 2012 thru March 31, 2012 Performance Report**

---



**Grant Number:**

B-08-MN-39-0013

**Obligation Date:****Award Date:****Grantee Name:**

Toledo, OH

**Contract End Date:**

03/05/2013

**Review by HUD:**

Reviewed and Approved

**LOCCS Authorized Amount:**

\$12,270,706.00

**Grant Status:**

Active

**QPR Contact:**

No QPR Contact Found

**Estimated P/RL Funds:**

\$1,354,033.08

**Total Budget:**

\$13,624,739.08

## Disasters:

**Declaration Number**

No Disasters Found

## Narratives

**Areas of Greatest Need:**

The City of Toledo has been severely impacted by home foreclosures. According to RealtyTrac, a recognized leader in collection of foreclosed data, foreclosure filings in metro-Toledo rose from 2,086 in the first six months in 2006 to 3,152 in the first half of 2007- a 51% increase. RealtyTrac stated that metro-Toledo ranked 20th worst among the nation's 100 biggest cities in foreclosure activity for the third quarter of 2007. Toledo placed 37th among the nation's top 46 metropolitan areas in the number of foreclosures in the first quarter of 2008. There is little indication that the problem is abating. The data from RealtyTrac portrays a very serious foreclosure situation in Toledo. It is noteworthy to stress that foreclosed properties are not confined in the central city, but scattered throughout the city. A total of 1,897 properties with Toledo addresses were sold at the Lucas County Sheriff's Sales from October 1, 2007 through September 30, 2008. The City of Toledo created a five-step priority ranking from the HUD-provided Census Tract Block Group data, with ten as the areas of greatest risk of foreclosures and further deterioration. The rankings are as follows: Risk Factor 10: 10,11,16,17,18,19,21,22,23,25,26,33,34 Risk Factor 9: 2,37,12.01,43.02,73.03,63,65,62,57.03 Risk Factor 8: 79.02,59.01,60,61,75,72.04,86 Risk Factor 7: 78,77,73.01,72.05,72.02,72.03 Risk Factor 1-6: 83.02,83.01,45.04,13.01,13.04,100.01,100.02 The other two areas of greatest need; namely, areas with highest percentage of homes financed by a subprime loan and areas identified by the grantee as likely to face a significant rise in the rate of home foreclosures

**Distribution and Uses of Funds:**

The NSP funds will be spent in the three stipulated need categories which include areas with greatest percentage of home foreclosures, areas with the highest percentage of homes financed by subprime mortgage-related loans, and areas identified as likely to face a significant rise in the rate of home foreclosure. To comply with NSP regulations, 100% of the NSP funds (\$12,270,706) shall be used to benefit individuals and households, whose incomes do not exceed 120% Area Median Income (AMI) (see Attachment A). As required by the regulations, the City of Toledo will ensure that at least 25% (\$3,067,678.50) of the NSP funds shall be used to benefit individuals and households whose income does not exceed 50% of AMI. Administration cost of the program will not exceed 10% (\$1,227,070.60) of the NSP grant and 10% of the program income. The City of Toledo intends to use the funds in five primary activities, plus administration: 1) Acquisition/Rehabilitation (NSP 1); The City anticipates spending \$2,426,770.70 to acquire and rehabilitate 25 houses for occupancy by individuals and families whose income do not exceed 50% AMI. With these funds, it is anticipated that at least 25 households with incomes at or below 50% AMI will be able to occupy the rehabilitated units. 2) Demolition (NSP 2); The City of Toledo plans to spend \$1,618,110 to demolish 220 housing units. Demolition will be used as a strategy to remove blighted structures in the targeted neighborhoods within the central city. The priority central city neighborhoods include: Chase, Garfield, Sherman and Stewart Elementary School districts, the Dorr Street Corridor area, the Old South Toledo La Onda neighborhood, Victoria Hill Coalition/Prentice Park neighborhood, St. Vincent Legacy neighborhood, Ironwood neighborhood and Hi-Level neighborhood. 3) Redevelopment/New Construction (NSP 3); Redevelopment activities would be used as infill in some tipping-point neighborhoods, or be used to implement adopted New School New Neighborhood strategies. Twelve single-family houses, or rental units are planned for construction at an estimated cost of \$1,920,000. The City of Toledo plans to subcontract with third-party developers for this activity. 4) Landbanking (NSP 4); The City of Toledo has budgeted \$235,535.40 towards landbanking activities. Most of the funds under this activity will be used to clean, mow, and maintain privately owned, vacant properties for which the city will bill the owner for actual costs. Some of the funds may be used to purchase properties and demolish them for future development. 5) Financing Mechanisms (NSP 5); Financing Mechanisms may include down-payment assistance and permanent financing loans, and grants for rental and owner-occupied housing. The down-payment assistance and permanent financing loans, and grants for rental and owner-occupied housing will come from program income generated from payments of construction financing. 6) Administration (NSP 6). While \$435,420.60 is budgeted to the City of Toledo for personnel costs to administer its Neighborhood Stabilization Program, the remaining funds (\$791,650.00) will pay for the administrative costs of outside contractors, vendors, equipment and supplies.



**Definitions and Descriptions:**

**Low Income Targeting:**

**Acquisition and Relocation:**

**Public Comment:**

<b>Overall</b>	<b>This Report Period</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$13,491,865.23
<b>Total Budget</b>	\$0.00	\$13,491,865.23
<b>Total Obligated</b>	\$0.00	\$13,491,865.23
<b>Total Funds Drawdown</b>	\$1,357,089.97	\$12,352,804.57
<b>Program Funds Drawdown</b>	\$1,241,908.84	\$10,998,771.49
<b>Program Income Drawdown</b>	\$115,181.13	\$1,354,033.08
<b>Program Income Received</b>	\$0.00	\$999,351.95
<b>Total Funds Expended</b>	\$0.00	\$7,839,374.05
<b>Match Contributed</b>	\$0.00	\$0.00

## **Progress Toward Required Numeric Targets**

<b>Requirement</b>	<b>Required</b>	<b>To Date</b>
<b>Overall Benefit Percentage (Projected)</b>		0.00%
<b>Overall Benefit Percentage (Actual)</b>		0.00%
<b>Minimum Non-Federal Match</b>	\$0.00	\$0.00
<b>Limit on Public Services</b>	\$1,840,605.90	\$0.00
<b>Limit on Admin/Planning</b>	\$1,227,070.60	\$1,093,472.01
<b>Limit on State Admin</b>	\$0.00	\$1,093,472.01

## **Progress Toward Activity Type Targets**

## **Progress Toward National Objective Targets**

<b>National Objective</b>	<b>Target</b>	<b>Actual</b>
<b>NSP Only - LH - 25% Set-Aside</b>	\$3,067,676.50	\$4,308,510.80

## **Overall Progress Narrative:**



## Progress Report

The city continues to receive calls from the public about NSP1 as a result of aggressive marketing strategies. The city continued to refer interested homebuyers to the Housing Counseling Agencies to take the HUD required 8-hour class prior to purchasing any houses through NSP. . Two houses were completely rehabilitated and sold during the quarter. The city also generated \$165,747.66 through program income from the sale of two houses during the quarter. To date, the city has demolished 265 properties consisting of 399 housing units and 18 non-residential structures.

## Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
Administration, NSP1: Administration	\$0.00	\$1,227,060.60	\$1,089,235.29
B-Acquis/Rehab-LMMI, NSP1: Acq/Rehab-LMMI	\$132,203.60	\$5,787,146.08	\$4,722,806.11
B2-Acquis/Rehab-25%, NSP1: Acq/Rehab-25%	\$459,705.24	\$3,084,276.50	\$2,107,770.55
Cancelled, Cancelled	\$0.00	\$0.00	\$0.00
D-Demolition, NSP1: Demolition	\$0.00	\$1,318,968.90	\$1,318,959.54
E-Redevelopment, NSP1: Redevelopment/ New Construction	\$650,000.00	\$2,074,413.15	\$1,760,000.00
cancelled, Cancelled	\$0.00	\$0.00	\$0.00



## Activities

**Grantee Activity Number:** NSP1-25%Acq.Rehab-GANT (M)

**Activity Title:** NSP1-GANT-25%

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Activity Status:**

Under Way

**Project Number:**

B2-Acquis/Rehab-25%

**Project Title:**

NSP1: Acq/Rehab-25%

**Projected Start Date:**

03/01/2009

**Projected End Date:**

12/31/2012

**Benefit Type:**

Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Responsible Organization:**

R. Gant, LLC

**Overall**

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2012**

N/A

**To Date**

\$2,067,676.50

**Total Budget**

\$0.00

\$2,067,676.50

**Total Obligated**

\$0.00

\$2,067,676.50

**Total Funds Drawdown**

\$574,886.37

\$1,236,407.68

**Program Funds Drawdown**

\$459,705.24

\$1,107,770.55

**Program Income Drawdown**

\$115,181.13

\$128,637.13

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$410,000.00

R. Gant, LLC

\$0.00

\$410,000.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Under the 25% set aside, R. Gant LLC purchased a multi-family housing complex (3 buildings consisting of 78 units) to rehabilitate.

**Location Description:**

Toledo, OH

**Activity Progress Narrative:**

R. Gant LLC has purchased a multi-family housing complex (3 buildings consisting of 78 units). The structures are currently under construction. One of the three buildings (4404 Hill Avenue) was completely renovated during this quarter. No funds were spent during this quarter.

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/78



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** NSP1-25%Acq.Rehab-GANT (S)

**Activity Title:** NSP-GANT-25% Single

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Activity Status:**

Cancelled

**Project Number:**

B2-Acquis/Rehab-25%

**Project Title:**

NSP1: Acq/Rehab-25%

**Projected Start Date:**

03/01/2009

**Projected End Date:**

12/31/2012

**Benefit Type:**

Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Responsible Organization:**

R. Gant, LLC

**Overall**

	<b>Jan 1 thru Mar 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$0.00
<b>Total Budget</b>	\$0.00	\$0.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
R. Gant, LLC	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Toledo OH

**Location Description:**

Under the 25% set-aside, R. Gant LLC is rehabilitating a single-family housing unit.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** NSP1-25%Acq.Rehab-Jessco

**Activity Title:** NSP1-Jessco-25%

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Activity Status:**

Under Way

**Project Number:**

B2-Acquis/Rehab-25%

**Project Title:**

NSP1: Acq/Rehab-25%

**Projected Start Date:**

03/01/2009

**Projected End Date:**

12/31/2012

**Benefit Type:**

Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Responsible Organization:**

Jessco Homes

**Overall**

	<b>Jan 1 thru Mar 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$1,016,600.00
<b>Total Budget</b>	\$0.00	\$1,016,600.00
<b>Total Obligated</b>	\$0.00	\$1,016,600.00
<b>Total Funds Drawdown</b>	\$0.00	\$1,016,600.00
<b>Program Funds Drawdown</b>	\$0.00	\$1,000,000.00
<b>Program Income Drawdown</b>	\$0.00	\$16,600.00
<b>Program Income Received</b>	\$0.00	\$83,000.00
<b>Total Funds Expended</b>	\$0.00	\$873,898.48
Jessco Homes	\$0.00	\$873,898.48
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Under the 25% set aside, Jessco Homes has acquired 8 houses for rehabilitation.

**Location Description:**

Toledo, OH

**Activity Progress Narrative:**

Jessco Homes has acquired 8 properties for rehabilitation to address the housing needs of people whose incomes do not exceed 50% AMI. Three houses are under various stages of rehabilitation.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	5/8
<b>#Energy Star Replacement Windows</b>	0	0/8
<b>#Additional Attic/Roof Insulation</b>	0	0/8
<b>#High efficiency heating plants</b>	0	0/8
<b>#Efficient AC added/replaced</b>	0	0/8
<b>#Replaced thermostats</b>	0	0/8



#Replaced hot water heaters	0	0/8
#Light Fixtures (indoors) replaced	0	0/8
#Light fixtures (outdoors) replaced	0	0/8
#Refrigerators replaced	0	0/8
#Dishwashers replaced	0	0/8
#Low flow toilets	0	0/8
#Low flow showerheads	0	0/8
#Units with bus/rail access	0	0/8
#Sites re-used	0	0/8

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	5/8
# of Singlefamily Units	0	5/8

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	5/0	0/0	5/8	100.00
# Owner Households	0	0	0	3/0	0/0	3/1	100.00
# Renter Households	0	0	0	2/0	0/0	2/7	100.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** NSP1-Acq.Rehab-COT

**Activity Title:** NSP1-COT-LMMI

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Activity Status:**

Under Way

**Project Number:**

B-Acquis/Rehab-LMMI

**Project Title:**

NSP1: Acq/Rehab-LMMI

**Projected Start Date:**

03/01/2009

**Projected End Date:**

12/31/2012

**Benefit Type:**

Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**

NSP Only - LMMI

**Responsible Organization:**

City of Toledo

**Overall**

	<b>Jan 1 thru Mar 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$584,867.12
<b>Total Budget</b>	\$0.00	\$584,867.12
<b>Total Obligated</b>	\$0.00	\$584,867.12
<b>Total Funds Drawdown</b>	\$132,203.60	\$570,673.23
<b>Program Funds Drawdown</b>	\$132,203.60	\$293,925.60
<b>Program Income Drawdown</b>	\$0.00	\$276,747.63
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$161,722.00
City of Toledo	\$0.00	\$161,722.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

The City of Toledo's original goal was to rehabilitate 2 houses. Due to the receipt of program income, two more units are being rehabbed under this activity. Projected number of units is four.

**Location Description:**

Toledo, OH

**Activity Progress Narrative:**

The City of Toledo to rehabilitate 5 houses. Two of the five houses are under construction. No funds were spent during this quarter.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	2/4
<b>#Energy Star Replacement Windows</b>	0	24/4
<b>#Additional Attic/Roof Insulation</b>	0	2/4
<b>#High efficiency heating plants</b>	0	0/4
<b>#Efficient AC added/replaced</b>	0	2/4



#Replaced thermostats	0	0/4
#Replaced hot water heaters	0	2/4
#Light Fixtures (indoors) replaced	0	0/4
#Light fixtures (outdoors) replaced	0	0/4
#Refrigerators replaced	0	2/4
#Dishwashers replaced	0	0/4
#Low flow toilets	0	1/4
#Low flow showerheads	0	0/4
#Units with bus/rail access	0	2/4
#Sites re-used	0	0/4

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	3/4
# of Singlefamily Units	0	3/4

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	3/0	3/4	100.00
# Owner Households	0	0	0	0/0	3/0	3/4	100.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** NSP1-Acq.Rehab-FNV

**Activity Title:** NSP1-FNV-LMMI

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Activity Status:**

Under Way

**Project Number:**

B-Acquis/Rehab-LMMI

**Project Title:**

NSP1: Acq/Rehab-LMMI

**Projected Start Date:**

03/01/2009

**Projected End Date:**

12/31/2012

**Benefit Type:**

Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**

NSP Only - LMMI

**Responsible Organization:**

Friendship New Vision (FNV)

**Overall**

	<b>Jan 1 thru Mar 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$1,004,022.82
<b>Total Budget</b>	\$0.00	\$1,004,022.82
<b>Total Obligated</b>	\$0.00	\$1,004,022.82
<b>Total Funds Drawdown</b>	\$0.00	\$1,004,022.82
<b>Program Funds Drawdown</b>	\$0.00	\$866,030.15
<b>Program Income Drawdown</b>	\$0.00	\$137,992.67
<b>Program Income Received</b>	\$0.00	\$217,351.95
<b>Total Funds Expended</b>	\$0.00	\$866,030.15
Friendship New Vision (FNV)	\$0.00	\$866,030.15
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Friendship New Vision (FNV) has acquired 9 houses for rehabilitation.

**Location Description:**

Toledo, OH

**Activity Progress Narrative:**

Friendship New Vision (FNV) has acquired 9 houses and completely rehabilitated all of them. No change.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/9
<b>#Energy Star Replacement Windows</b>	0	0/9
<b>#Additional Attic/Roof Insulation</b>	0	0/9
<b>#High efficiency heating plants</b>	0	0/9
<b>#Efficient AC added/replaced</b>	0	0/9
<b>#Replaced thermostats</b>	0	0/9



#Replaced hot water heaters	0	0/9
#Light Fixtures (indoors) replaced	0	0/9
#Light fixtures (outdoors) replaced	0	0/9
#Refrigerators replaced	0	0/9
#Dishwashers replaced	0	0/9
#Low flow toilets	0	0/9
#Low flow showerheads	0	0/9
#Units with bus/rail access	0	0/9
#Sites re-used	0	0/9

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	8/9
# of Singlefamily Units	0	8/9

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	7/0	7/9	100.00
# Owner Households	0	0	0	0/0	3/0	3/5	100.00
# Renter Households	0	0	0	0/0	4/0	4/4	100.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** NSP1-Acq.Rehab-Fort Industry

**Activity Title:** NSP1-Fort Industry-LMMI

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Activity Status:**

Under Way

**Project Number:**

B-Acquis/Rehab-LMMI

**Project Title:**

NSP1: Acq/Rehab-LMMI

**Projected Start Date:**

03/01/2009

**Projected End Date:**

12/31/2012

**Benefit Type:**

Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**

NSP Only - LMMI

**Responsible Organization:**

Fort Industry Development

**Overall**

	<b>Jan 1 thru Mar 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$702,459.74
<b>Total Budget</b>	\$0.00	\$702,459.74
<b>Total Obligated</b>	\$0.00	\$702,459.74
<b>Total Funds Drawdown</b>	\$0.00	\$702,459.74
<b>Program Funds Drawdown</b>	\$0.00	\$370,052.43
<b>Program Income Drawdown</b>	\$0.00	\$332,407.31
<b>Program Income Received</b>	\$0.00	\$177,000.00
<b>Total Funds Expended</b>	\$0.00	\$370,052.43
Fort Industry Development	\$0.00	\$370,052.43
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Fort Industry Development will acquire three houses as originally proposed, in addition to two houses undertaken with program income.

**Location Description:**

Toledo, OH

**Activity Progress Narrative:**

Fort Industry Development has acquired 5 houses and all have been rehabilitated. The last remaining house (2423 Grantwood) sold for \$100,000. The house benefited a middle-income white female household with no dependents.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	1/5
<b>#Energy Star Replacement Windows</b>	0	0/5
<b>#Additional Attic/Roof Insulation</b>	0	0/5
<b>#High efficiency heating plants</b>	0	0/5
<b>#Efficient AC added/replaced</b>	0	0/5



#Replaced thermostats	0	0/5
#Replaced hot water heaters	0	0/5
#Light Fixtures (indoors) replaced	0	0/5
#Light fixtures (outdoors) replaced	0	0/5
#Refrigerators replaced	0	0/5
#Dishwashers replaced	0	0/5
#Low flow toilets	0	0/5
#Low flow showerheads	0	0/5
#Units with bus/rail access	0	0/5
#Sites re-used	0	0/5

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	3/5
# of Singlefamily Units	0	3/5

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	2/0	4/5	50.00
# Owner Households	0	0	0	0/0	2/0	4/5	50.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** NSP1-Acq.Rehab-GANT

**Activity Title:** NSP1-GANT-LMMI

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Activity Status:**

Under Way

**Project Number:**

B-Acquis/Rehab-LMMI

**Project Title:**

NSP1: Acq/Rehab-LMMI

**Projected Start Date:**

03/01/2009

**Projected End Date:**

12/31/2012

**Benefit Type:**

Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**

NSP Only - LMMI

**Responsible Organization:**

R. Gant, LLC

**Overall**

	<b>Jan 1 thru Mar 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$583,419.36
<b>Total Budget</b>	\$0.00	\$583,419.36
<b>Total Obligated</b>	\$0.00	\$583,419.36
<b>Total Funds Drawdown</b>	\$0.00	\$583,419.36
<b>Program Funds Drawdown</b>	\$0.00	\$539,019.36
<b>Program Income Drawdown</b>	\$0.00	\$44,400.00
<b>Program Income Received</b>	\$0.00	\$202,000.00
<b>Total Funds Expended</b>	\$0.00	\$539,019.36
R. Gant, LLC	\$0.00	\$539,019.36
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

R. Gant LLC will acquire five houses for rehabilitation. One unit qualifies under the 25% set-aside and will be noted in the final report.

**Location Description:**

Toledo, OH

**Activity Progress Narrative:**

R. Gant LLC has acquired 5 houses for rehabilitation. The developer has completely rehabilitated and sold all of the houses.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	5/5
<b># of Singlefamily Units</b>	0	5/5



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	6/0	6/5	100.00
# Owner Households	0	0	0	0/0	6/0	6/5	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** NSP1-Acq.Rehab-HRS

**Activity Title:** NSP1-HRS-LMMI

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Activity Status:**

Under Way

**Project Number:**

B-Acquis/Rehab-LMMI

**Project Title:**

NSP1: Acq/Rehab-LMMI

**Projected Start Date:**

01/01/2009

**Projected End Date:**

12/31/2012

**Benefit Type:**

Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**

NSP Only - LMMI

**Responsible Organization:**

Hme Renewal Systems (HRS)

**Overall**

	<b>Jan 1 thru Mar 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$1,411,547.73
<b>Total Budget</b>	\$0.00	\$1,411,547.73
<b>Total Obligated</b>	\$0.00	\$1,411,547.73
<b>Total Funds Drawdown</b>	\$0.00	\$1,411,547.73
<b>Program Funds Drawdown</b>	\$0.00	\$1,289,833.32
<b>Program Income Drawdown</b>	\$0.00	\$121,714.41
<b>Program Income Received</b>	\$0.00	\$215,000.00
<b>Total Funds Expended</b>	\$0.00	\$813,590.10
CITY OF TOLEDO	\$0.00	\$813,590.10
Hme Renewal Systems (HRS)	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Home Renewal Systems (HRS) will rehabilitate 12 houses.

**Location Description:**

Toledo, OH

**Activity Progress Narrative:**

Home Renewal Systems (HRS) to acquire and rehab 12 houses. Three houses are under various stages of construction. No funds were spent during this quarter.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	2/12
<b>#Energy Star Replacement Windows</b>	0	0/12
<b>#Additional Attic/Roof Insulation</b>	0	0/12
<b>#High efficiency heating plants</b>	0	0/12
<b>#Efficient AC added/replaced</b>	0	0/12



#Replaced thermostats	0	0/12
#Replaced hot water heaters	0	0/12
#Light Fixtures (indoors) replaced	0	0/12
#Light fixtures (outdoors) replaced	0	0/12
#Refrigerators replaced	0	0/12
#Dishwashers replaced	0	0/12
#Low flow toilets	0	0/12
#Low flow showerheads	0	0/12
#Units with bus/rail access	0	0/12
#Sites re-used	0	0/12

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/12
# of Singlefamily Units	0	0/12

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	3/0	3/12	100.00
# Owner Households	0	0	0	0/0	3/0	3/12	100.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** NSP1-Acq.Rehab-NHS

**Activity Title:** NSP1-NHS-LMMI

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Activity Status:**

Under Way

**Project Number:**

B-Acquis/Rehab-LMMI

**Project Title:**

NSP1: Acq/Rehab-LMMI

**Projected Start Date:**

03/01/2009

**Projected End Date:**

12/31/2012

**Benefit Type:**

Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**

NSP Only - LMMI

**Responsible Organization:**

Neighborhood Housing Services, Inc.

**Overall**

	<b>Jan 1 thru Mar 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$110,000.00
<b>Total Budget</b>	\$0.00	\$110,000.00
<b>Total Obligated</b>	\$0.00	\$110,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$110,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$110,000.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$110,000.00
Neighborhood Housing Services, Inc.	\$0.00	\$110,000.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Neighborhood Housing Services (NHS) will acquire one house for rehabilitation. This house, originally slated for home-ownership, will be tenant-occupied. Next QPR will be amended to reflect this.

**Location Description:**

Toledo, OH

**Activity Progress Narrative:**

Neighborhood Housing Services (NHS) has acquired 1 house and that house has been completed and rented. No change.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	1/1
<b># of Singlefamily Units</b>	0	1/1



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	1/0	0/0	1/1	100.00
# Owner Households	0	0	0	1/0	0/0	1/1	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

**Grantee Activity Number:** NSP1-Acq.Rehab-Summerfield

**Activity Title:** NSP1-Summerfield-LMMI

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

B-Acquis/Rehab-LMMI

**Projected Start Date:**

03/01/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

NSP1: Acq/Rehab-LMMI

**Projected End Date:**

12/31/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Summerfield Group, LLC

**Overall**

	<b>Jan 1 thru Mar 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$455,689.72
<b>Total Budget</b>	\$0.00	\$455,689.72
<b>Total Obligated</b>	\$0.00	\$455,689.72
<b>Total Funds Drawdown</b>	\$0.00	\$455,689.72
<b>Program Funds Drawdown</b>	\$0.00	\$330,689.72
<b>Program Income Drawdown</b>	\$0.00	\$125,000.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$330,689.72
Summerfield Group, LLC	\$0.00	\$330,689.72
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Summerfield will acquire three houses for rehabilitation.

**Location Description:**

Toledo, OH

**Activity Progress Narrative:**

Summerfield has acquired 3 houses. Two houses have been completely rehabilitated and one is under construction. No change.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/3
<b>#Energy Star Replacement Windows</b>	0	0/3
<b>#Additional Attic/Roof Insulation</b>	0	0/3
<b>#High efficiency heating plants</b>	0	0/3
<b>#Efficient AC added/replaced</b>	0	0/3
<b>#Replaced thermostats</b>	0	0/3



#Replaced hot water heaters	0	0/3
#Light Fixtures (indoors) replaced	0	0/3
#Light fixtures (outdoors) replaced	0	0/3
#Refrigerators replaced	0	0/3
#Low flow toilets	0	0/3
#Low flow showerheads	0	0/3
#Units with bus/rail access	0	0/3

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	0/3
# of Singlefamily Units	0	0/3

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/0	0/0	0/3	0
# Owner Households	0	0	0	0/0	0/0	0/3	0

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** NSP1-Acq.Rehab-Valencia

**Activity Title:** NSP1-Valencia-LMMI

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Activity Status:**

Under Way

**Project Number:**

B-Acquis/Rehab-LMMI

**Project Title:**

NSP1: Acq/Rehab-LMMI

**Projected Start Date:**

03/01/2009

**Projected End Date:**

12/31/2012

**Benefit Type:**

Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**

NSP Only - LMMI

**Responsible Organization:**

Valencia

**Overall**

	<b>Jan 1 thru Mar 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$935,139.59
<b>Total Budget</b>	\$0.00	\$935,139.59
<b>Total Obligated</b>	\$0.00	\$935,139.59
<b>Total Funds Drawdown</b>	\$0.00	\$935,139.59
<b>Program Funds Drawdown</b>	\$0.00	\$923,255.53
<b>Program Income Drawdown</b>	\$0.00	\$11,884.06
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$575,066.49
Valencia	\$0.00	\$575,066.49
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Valencia will acquire eight houses.

**Location Description:**

Toledo, OH

**Activity Progress Narrative:**

Valencia has acquired 8 houses. The developer sold one house (2532 Georgetown) and generated \$65,747.66 program income during the quarter. The house benefited a very low-income three member black female household. No funds were spent during this quarter.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	3/8
<b>#Energy Star Replacement Windows</b>	0	0/8
<b>#Additional Attic/Roof Insulation</b>	0	1/8
<b>#High efficiency heating plants</b>	0	0/8
<b>#Efficient AC added/replaced</b>	0	1/8



#Replaced thermostats	0	0/8
#Replaced hot water heaters	0	1/8
#Light Fixtures (indoors) replaced	0	0/8
#Light fixtures (outdoors) replaced	0	0/8
#Refrigerators replaced	0	1/8
#Dishwashers replaced	0	1/8
#Low flow showerheads	0	1/8
#Units with bus/rail access	0	0/8
#Sites re-used	0	0/8

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	3/8
# of Singlefamily Units	0	3/8

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	3/0	3/8	100.00
# Owner Households	0	0	0	0/0	3/0	3/8	100.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** NSP1-Admin

**Activity Title:** NSP1-City-Admin.

**Activity Category:**

Administration

**Project Number:**

Administration

**Projected Start Date:**

01/01/2009

**Benefit Type:**

( )

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

NSP1: Administration

**Projected End Date:**

12/31/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

CITY OF TOLEDO

**Overall**

	<b>Jan 1 thru Mar 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$1,227,060.60
<b>Total Budget</b>	\$0.00	\$1,227,060.60
<b>Total Obligated</b>	\$0.00	\$1,227,060.60
<b>Total Funds Drawdown</b>	\$0.00	\$1,093,472.01
<b>Program Funds Drawdown</b>	\$0.00	\$1,089,235.29
<b>Program Income Drawdown</b>	\$0.00	\$4,236.72
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$742,470.15
CITY OF TOLEDO	\$0.00	\$742,470.15
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

The City of Toledo will utilize marketing strategies to provide maximum publicity and public awareness. Activities include: workshops and a bus tour to expose participants to the beautiful and clean NSP target neighborhoods.

**Location Description:**

Toledo, OH

**Activity Progress Narrative:**

The city continues to receive calls from the public about NSP1 as a result of aggressive marketing strategies. The city continued to refer interested homebuyers to the Housing Counseling Agencies to take the HUD required 8-hour class prior to purchasing any houses through NSP1.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures found.**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**



## Activity Locations

Address	City	County	State	Zip	Status / Accept
			Ohio	-	Not Validated / N

## Other Funding Sources Budgeted - Detail

### No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** NSP1-Demo-COT PubServ

**Activity Title:** NSP1-COT PubServ-LMMI

**Activity Category:**

Clearance and Demolition

**Project Number:**

D-Demolition

**Projected Start Date:**

01/01/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

NSP1: Demolition

**Projected End Date:**

12/31/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

CITY OF TOLEDO

**Overall**

	<b>Jan 1 thru Mar 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$1,318,968.90
<b>Total Budget</b>	\$0.00	\$1,318,968.90
<b>Total Obligated</b>	\$0.00	\$1,318,968.90
<b>Total Funds Drawdown</b>	\$0.00	\$1,318,959.54
<b>Program Funds Drawdown</b>	\$0.00	\$1,318,959.54
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$1,171,600.87
CITY OF TOLEDO	\$0.00	\$1,171,600.87
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

The City of Toledo's goal is to identify and demolish dilapidated structures in the NSP target areas.

**Location Description:**

Toledo, OH

**Activity Progress Narrative:**

No blighted housing units were demolished during this quarter. No funds were spent during the quarter. To date, 399 housing units and 18 non-residential structures have been demolished.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	112/0
<b># of buildings (non-residential)</b>	0	16/0
<b># of Public Facilities</b>	0	0/0
<b># of Businesses</b>	0	0/0
<b># of Non-business Organizations</b>	0	0/0



	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	200/220

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/0	0/0	0/0	0

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** NSP1-Redevelopment-GANT

**Activity Title:** NSP1-GANT-LMMI

**Activity Category:**

Construction of new housing

**Project Number:**

E-Redevelopment

**Projected Start Date:**

03/01/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

NSP1: Redevelopment/ New Construction

**Projected End Date:**

12/31/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

R. Gant, LLC

**Overall**

	<b>Jan 1 thru Mar 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$530,178.85
<b>Total Budget</b>	\$0.00	\$530,178.85
<b>Total Obligated</b>	\$0.00	\$530,178.85
<b>Total Funds Drawdown</b>	\$0.00	\$530,178.85
<b>Program Funds Drawdown</b>	\$0.00	\$394,765.70
<b>Program Income Drawdown</b>	\$0.00	\$135,413.15
<b>Program Income Received</b>	\$0.00	\$105,000.00
<b>Total Funds Expended</b>	\$0.00	\$160,000.00
R. Gant, LLC	\$0.00	\$160,000.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

R. Gant LLC intends to build three new housing units.

**Location Description:**

Toledo, OH

**Activity Progress Narrative:**

Gant LLC intends to build 3 houses. Construction of the remaining two houses will be completed very soon. No funds were spent during this quarter.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b>#Low flow toilets</b>	0	0/3
<b>#Low flow showerheads</b>	0	0/3
<b>#Units with bus/rail access</b>	0	0/3
<b>#Sites re-used</b>	0	0/3



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	1/3
# of Singlefamily Units	0	1/3

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	1/0	1/3	100.00
# Owner Households	0	0	0	0/0	1/0	1/3	100.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** NSP1-Redevelopment-HFH.25%

**Activity Title:** NSP1-HFH-LMMI

**Activity Category:**

Construction of new housing

**Project Number:**

E-Redevelopment

**Projected Start Date:**

03/01/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Activity Status:**

Under Way

**Project Title:**

NSP1: Redevelopment/ New Construction

**Projected End Date:**

12/31/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Habitat For Humanity

**Overall**

	<b>Jan 1 thru Mar 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$324,234.30
<b>Total Budget</b>	\$0.00	\$324,234.30
<b>Total Obligated</b>	\$0.00	\$324,234.30
<b>Total Funds Drawdown</b>	\$0.00	\$324,234.30
<b>Program Funds Drawdown</b>	\$0.00	\$305,234.30
<b>Program Income Drawdown</b>	\$0.00	\$19,000.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$305,234.30
Habitat For Humanity	\$0.00	\$305,234.30
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Maumee Valley Habitat for Humanity will construct two new houses, both under the 25% set-aside.

**Location Description:**

Toledo, OH

**Activity Progress Narrative:**

Maumee Valley Habitat for Humanity had completed the construction of two houses. One of the houses is yet to be sold. No change.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	1/2
<b># of Singlefamily Units</b>	0	1/2



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	2/2	0/0	2/2	100.00
# Owner Households	0	0	0	2/2	0/0	2/2	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

**Grantee Activity Number:** NSP1-Redevelopment-NHS

**Activity Title:** NSP1-NHS-LMMI

**Activity Category:**

Construction of new housing

**Project Number:**

E-Redevelopment

**Projected Start Date:**

01/01/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

NSP1: Redevelopment/ New Construction

**Projected End Date:**

12/31/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Neighborhood Housing Services, Inc.

**Overall**

	<b>Jan 1 thru Mar 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$160,000.00
<b>Total Budget</b>	\$0.00	\$160,000.00
<b>Total Obligated</b>	\$0.00	\$160,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$160,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$160,000.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$160,000.00
CITY OF TOLEDO	\$0.00	\$160,000.00
Neighborhood Housing Services, Inc.	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

NHS plans to build one house.

**Location Description:**

Toledo, OH

**Activity Progress Narrative:**

NHS plans to build 1 house. The 2926 Fulton housing construction project was completed during the previous quarter. No change.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b>#Low flow toilets</b>	0	0/1
<b>#Low flow showerheads</b>	0	0/1
<b>#Units with bus/rail access</b>	0	0/1
<b>#Sites re-used</b>	0	0/1



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/1
# of Singlefamily Units	0	0/1

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/1	0
# Owner Households	0	0	0	0/0	0/0	0/1	0

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** NSP1-Redevelopment-ONYX.25%

**Activity Title:** NSP1-ONYX-LMMI

**Activity Category:**

Construction of new housing

**Project Number:**

E-Redevelopment

**Projected Start Date:**

03/01/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Activity Status:**

Under Way

**Project Title:**

NSP1: Redevelopment/ New Construction

**Projected End Date:**

12/31/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

ONYX, Inc.

**Overall**

	<b>Jan 1 thru Mar 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$650,000.00
<b>Total Budget</b>	\$0.00	\$650,000.00
<b>Total Obligated</b>	\$0.00	\$650,000.00
<b>Total Funds Drawdown</b>	\$650,000.00	\$650,000.00
<b>Program Funds Drawdown</b>	\$650,000.00	\$650,000.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
ONYX, Inc.	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

ONYX intends to build four new houses.

**Location Description:**

TOledo, Oh

**Activity Progress Narrative:**

ONYX intends to build 4 new houses. The houses have been completed and rented. No funds were spent during this quarter.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b>#Low flow toilets</b>	0	0/4
<b>#Low flow showerheads</b>	0	0/4
<b>#Units with bus/rail access</b>	0	0/4
<b>#Sites re-used</b>	0	0/4



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/4
# of Singlefamily Units	0	0/4

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/4	0
# Renter Households	0	0	0	0/0	0/0	0/4	0

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** NSP1-Redevelopment-TCDC

**Activity Title:** NSP1-TCDC-LMMI

**Activity Category:**

Construction of new housing

**Project Number:**

E-Redevelopment

**Projected Start Date:**

03/01/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

NSP1: Redevelopment/ New Construction

**Projected End Date:**

12/31/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Toledo Community Development Corp, Inc. (TCDC)

**Overall**

	<b>Jan 1 thru Mar 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$160,000.00
<b>Total Budget</b>	\$0.00	\$160,000.00
<b>Total Obligated</b>	\$0.00	\$160,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Toledo Community Development Corp, Inc. (TCDC)	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

TCDC plans to build one house.

**Location Description:**

Toledo, OH

**Activity Progress Narrative:**

TCDC plans to build 1 house. Construction has not yet started. No change.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** NSP1-Redevelopment-UNC.25%

**Activity Title:** NSP-UNC-LMMI

**Activity Category:**

Construction of new housing

**Project Number:**

E-Redevelopment

**Projected Start Date:**

03/01/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Activity Status:**

Under Way

**Project Title:**

NSP1: Redevelopment/ New Construction

**Projected End Date:**

12/31/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

United North Corporation, Inc.

**Overall**

	<b>Jan 1 thru Mar 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$250,000.00
<b>Total Budget</b>	\$0.00	\$250,000.00
<b>Total Obligated</b>	\$0.00	\$250,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$250,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$250,000.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$250,000.00
United North Corporation, Inc.	\$0.00	\$250,000.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

United North Corporation will build ten new housing units.

**Location Description:**

Toledo, OH

**Activity Progress Narrative:**

United North has built ten houses that have been rented. No change.

**Accomplishments Performance Measures**

	<b>This Report Period</b>		<b>Cumulative Actual Total / Expected</b>	
	<b>Total</b>		<b>Total</b>	
<b># of Housing Units</b>	0		10/10	
<b># of Singlefamily Units</b>	0		10/10	

**Beneficiaries Performance Measures**

	<b>This Report Period</b>			<b>Cumulative Actual Total / Expected</b>		
	<b>Low</b>	<b>Mod</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Total Low/Mod%</b>



# of Households	0	0	0	10/0	0/0	10/10	100.00
# Renter Households	0	0	0	10/0	0/0	10/10	100.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

